EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains balance main and cross roads of A sector in ward no:04
2	Amount of work portion	
3	Estimated Cost	25.00
4	Name of Contractor	Smt C Hema Ganesh (Sri Krishna Constructions)
5	Agreement no	EE/YNK/AS/70/2020-21 Dt 2-07-2020.
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-01/ W.O/83/2020-21, dt:03/07/2020
7	Time limit rriginally fixed for completion	90days.
8	Date of application by the contractor for granting	Dt 8/04/2021
9	Date of receipt of application in the Sub Division office	Dt 8/04/2021.
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	Desilting of Drains.
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	Providing & laying GSB,
14	Time now applied for	-
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Providing & laying GSB. WMM. DSBM, TC & BC. etc,
18	Probable time required for completion of remaining work	251 days.
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Impose Penalty @ Rs 50/- day

Ramasanjeevaiah
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ